

SECRETARIA DA INFRAESTRUTURA  
OBRA: ACESSO DO BAIRRO BOA VIZINHANÇA A COHAB II  
LOCAL: MUNICÍPIO DE SOBRAL/CE  
DATA: 10/10/2019

| ITEM | ESPECIFICAÇÃO DOS SERVIÇOS     | PRAZOS  |                  |         |                  |         |                  |          |                  | (%)     | TOTAIS (R\$)     |
|------|--------------------------------|---------|------------------|---------|------------------|---------|------------------|----------|------------------|---------|------------------|
|      |                                | 30 DIAS |                  | 60 DIAS |                  | 90 DIAS |                  | 120 DIAS |                  |         |                  |
|      |                                | %       | R\$              | %       | R\$              | %       | R\$              | %        | R\$              |         |                  |
| 1    | SERVIÇOS PRELIMINARES          | 25,32%  | R\$ 176.199,95   | 18,40%  | R\$ 128.075,50   | 46,80%  | R\$ 325.677,57   | 9,48%    | R\$ 65.946,17    | 90,52%  | R\$ 695.899,20   |
| 2    | MOVIMENTO DE TERRA             | 100,00% | R\$ 848.863,34   | 0,00%   | R\$ 0,00         | 0,00%   | R\$ 0,00         | 0,00%    | R\$ 0,00         | 100,00% | R\$ 848.863,34   |
| 3    | SERVIÇOS AUXILIARES            | 100,00% | R\$ 147.115,89   | 0,00%   | R\$ 0,00         | 0,00%   | R\$ 0,00         | 0,00%    | R\$ 0,00         | 100,00% | R\$ 147.115,89   |
| 4    | OBRAS DE DRENAGEM              | 10,00%  | R\$ 78.734,25    | 25,00%  | R\$ 196.835,61   | 50,00%  | R\$ 393.671,23   | 15,00%   | R\$ 118.101,37   | 100,00% | R\$ 787.342,45   |
| 5    | FUNDAÇÕES E ESTRUTURAS         | 10,00%  | R\$ 29.393,01    | 25,00%  | R\$ 73.482,53    | 50,00%  | R\$ 146.965,06   | 15,00%   | R\$ 44.089,52    | 100,00% | R\$ 293.930,12   |
| 6    | PAREDES E PAINÉIS              | 0,00%   | R\$ 0,00         | 50,00%  | R\$ 4.579,64     | 35,00%  | R\$ 3.205,75     | 15,00%   | R\$ 1.373,89     | 100,00% | R\$ 9.159,28     |
| 7    | PAVIMENTAÇÃO DO SISTEMA VIÁRIO | 0,00%   | R\$ 0,00         | 25,00%  | R\$ 474.379,00   | 70,00%  | R\$ 1.328.261,20 | 5,00%    | R\$ 94.875,80    | 100,00% | R\$ 1.897.516,00 |
| 8    | SINALIZAÇÃO DO SISTEMA VIÁRIO  | 0,00%   | R\$ 0,00         | 0,00%   | R\$ 0,00         | 0,00%   | R\$ 0,00         | 100,00%  | R\$ 102.920,58   | 100,00% | R\$ 102.920,58   |
| 9    | URBANIZAÇÃO/PAISAGISMO         | 0,00%   | R\$ 0,00         | 0,00%   | R\$ 0,00         | 0,00%   | R\$ 0,00         | 100,00%  | R\$ 29.654,87    | 100,00% | R\$ 29.654,87    |
| 10   | MUROS E FECHAMENTOS            | 0,00%   | R\$ 0,00         | 0,00%   | R\$ 0,00         | 100,00% | R\$ 28.943,20    | 0,00%    | R\$ 0,00         | 100,00% | R\$ 28.943,20    |
| 11   | SERVIÇOS DIVERSOS              | 0,00%   | R\$ 0,00         | 25,00%  | R\$ 12.628,83    | 70,00%  | R\$ 35.360,72    | 5,00%    | R\$ 2.525,77     | 100,00% | R\$ 50.515,32    |
|      | SIMPLES                        | 26,17%  | R\$ 1.280.306,44 | 18,14%  | R\$ 889.981,12   | 46,24%  | R\$ 2.262.064,73 | 9,39%    | R\$ 459.487,77   | 90,61%  | R\$ 4.891.860,05 |
|      | ACUMULADO                      | 26,17%  | R\$ 1.280.306,44 | 44,37%  | R\$ 2.170.287,55 | 90,61%  | R\$ 4.432.372,28 | 100,00%  | R\$ 4.891.860,05 |         |                  |

1. The first step is to identify the problem.
 2. The second step is to define the problem.
 3. The third step is to analyze the problem.
 4. The fourth step is to develop a solution.
 5. The fifth step is to implement the solution.
 6. The sixth step is to evaluate the solution.
 7. The seventh step is to monitor the solution.
 8. The eighth step is to maintain the solution.
 9. The ninth step is to improve the solution.
 10. The tenth step is to document the solution.